



Canuck Trailers

BERK'S INTERTRUCK Ltd.



DUNCAN	DUKE POINT	NANAIMO	LANGFORD	PORT ALBERNI
2866 ROBERTS RD DUNCAN, BC V9L 6W3 PH 250-748-5152 FX 250-748-6394	1041 MAUGHAN RD DUKE POINT, BC V9X 1J2 PH 250-585-4013 FX 250-722-2495	2230 McCULLOUGH RD NANAIMO, BC V9S 4M8 PH 250-758-5217 FX 250-758-1444	960 HENRY ENG PL LANGFORD, BC V9B 6B2 PH 250-361-1662 FX 250-391-7844	4147 6 TH AVENUE PORT ALBERNI, BC V9Y 4N1 PH 250-723-7394 FX 250-723-1100


Business name: _____ Primary Contact: _____

Phone: (____) - ____ - _____ Cell: (____) - ____ - _____


Email: _____ Ship to Address: _____

Purchase Order Number: _____


Step #1 Identify U-Joint Series



MXL™/10 Series (Half Round)			
Series	Yoke Dim	Bearing Dim	
1610	5.31"	1.875"	
1710	6.09"	1.937"	
1760	7.00"	1.937"	
1810	7.55"	1.937"	



MXL/10 Series (Full Round)			
Series	Yoke Dim	Bearing Dim	
1610	5.31"	1.875"	
1710	6.09"	1.937"	
1760	7.00"	1.937"	
1810	7.55"	1.937"	



RPL™			
Series	Bearing Hole-To-Hole	Trunnion Cup-To-Cup	
20 RPL	5.30"	6.88"	
25 RPL	6.63"	8.20"	



SPL®			
Series	Bearing Dim	Yoke Lock Up	
170	2.165"	6.024" (2) 6.457" (2)	
250	2.361"	5.984" (2) 6.413" (2)	

Mark appropriate box(es)

Please submit orders via email to sales@berksintertruck.com or fax 250-748-6364
Any questions please call 250-748-5152




Canuck Trailers

BERK'S INTERTRUCK Ltd.



DUNCAN	DUKE POINT	NANAIMO	LANGFORD	PORT ALBERNI
2866 ROBERTS RD DUNCAN, BC V9L 6W3 PH 250-748-5152 FX 250-748-6394	1041 MAUGHAN RD DUKE POINT, BC V9X 1J2 PH 250-585-4013 FX 250-722-2495	2230 McCULLOUGH RD NANAIMO, BC V9S 4M8 PH 250-758-5217 FX 250-758-1444	960 HENRY ENG PL LANGFORD, BC V9B 6B2 PH 250-361-1662 FX 250-391-7844	4147 6 th AVENUE PORT ALBERNI, BC V9Y 4N1 PH 250-723-7394 FX 250-723-1100


Step # 2 Identify Assembly Type




Mark appropriate box(es)

Step # 3 Driveshaft Measurements in Inches

Phased – Center Bearing (CB) Yoke phased in-line with Weld Yoke.




Not Phased – Center Bearing Yoke not phased with Weld Yoke (Centering Bearing Yoke will be 90 degrees out of phase to Weld Yoke).




Phasing – Inter-Axle Assembly (Example)

Phased – Slip Yoke phased in-line with Weld Yoke.



Not Phased – Slip Yoke not phased with Weld Yoke (Slip Yoke will be 90 degrees out of phase to Weld Yoke).



Please submit orders via email to sales@berksintertruck.com or fax 250-748-6364
Any questions please call 250-748-5152



Canuck Trailers


BERK'S INTERTRUCK Ltd.



DUNCAN	DUKE POINT	NANAIMO	LANGFORD	PORT ALBERNI
2866 ROBERTS RD DUNCAN, BC V9L 6W3 PH 250-748-5152 FX 250-748-6394	1041 MAUGHAN RD DUKE POINT, BC V9X 1J2 PH 250-585-4013 FX 250-722-2495	2230 McCULLOUGH RD NANAIMO, BC V9S 4M8 PH 250-758-5217 FX 250-758-1444	960 HENRY ENG PL LANGFORD, BC V9B 6B2 PH 250-361-1662 FX 250-391-7844	4147 6 TH AVENUE PORT ALBERNI, BC V9Y 4N1 PH 250-723-7394 FX 250-723-1100


Coupling Assembly

Half Round or SPL




	Center of Weld to Center of Weld
	Center of Mount to Center of Mount
	Center of U-Joint to End of Yoke
	Phased (Yes/No)

Full Round



	Center of Weld to Center of Weld
	Center of Mount to Center of Mount
	Center of U-Joint to Center of Yoke
	Phased (Yes/No)

RPL



	Center of Weld to Center of Weld
	Center of Mount to Center of Mount
	Center of U-Joint to End of Yoke
	Phased (Yes/No)

Record all Measurements in correct boxes

Slip Assembly

Half Round or SPL


<input type="checkbox"/>	Installed in Vehicle
<input type="checkbox"/>	Removed from Vehicle and Collapsed



	Center of U-Joint to End of Slip Yoke
	Center of Weld to Center of Weld
	Center of U-Joint to Center of U-Joint

Full Round


<input type="checkbox"/>	Installed in Vehicle
<input type="checkbox"/>	Removed from Vehicle and Collapsed



	Center of U-Joint to End of Slip Yoke
	Center of Weld to Center of Weld
	Center of U-Joint to Center of U-Joint

RPL

<input type="checkbox"/>	Installed in Vehicle
<input type="checkbox"/>	Removed from Vehicle and Collapsed



	Center of U-Joint to End of Slip Yoke
	Center of Weld to Center of Weld
	Center of U-Joint to Center of U-Joint

Record all Measurements in correct boxes

Please submit orders via email to sales@berksintertruck.com or fax 250-748-6364
Any questions please call 250-748-5152



Canuck Trailers

BERK'S INTERTRUCK Ltd.




DUNCAN	DUKE POINT	NANAIMO	LANGFORD	PORT ALBERNI
2866 ROBERTS RD DUNCAN, BC V9L 6W3 PH 250-748-5152 FX 250-748-6394	1041 MAUGHAN RD DUKE POINT, BC V9X 1J2 PH 250-585-4013 FX 250-722-2495	2230 MCCULLOUGH RD NANAIMO, BC V9S 4M8 PH 250-758-5217 FX 250-758-1444	960 HENRY ENG PL LANGFORD, BC V9B 6B2 PH 250-361-1662 FX 250-391-7844	4147 6 TH AVENUE PORT ALBERNI, BC V9Y 4N1 PH 250-723-7394 FX 250-723-1100

Inter-Axle Assembly

Half Round or SPL


- ☐ Installed in Vehicle
☐ Removed from Vehicle and Collapsed



- Center of U-Joint to End of Slip Yoke
 Center of Weld to Center of Weld (If Tubing Exists)
 Center of U-Joint to Center of U-Joint
 Phased (Yes/No)

Full Round


- ☐ Installed in Vehicle
☐ Removed from Vehicle and Collapsed



- Center of U-Joint to End of Slip Yoke
 Center of Weld to Center of Weld (If Tubing Exists)
 Center of U-Joint to Center of U-Joint
 Phased (Yes/No)

RPL - Without Tubing


- ☐ Installed in Vehicle
☐ Removed from Vehicle and Collapsed



- Center of U-Joint to End of Slip Yoke
 Center of Weld to Center of Weld
 Center of U-Joint to Center of U-Joint
 Phased (Yes/No)

RPL - With Tubing

- ☐ Installed in Vehicle
☐ Removed from Vehicle and Collapsed



- Center of U-Joint to End of Slip Yoke
 Center of Weld to Center of Weld
 Center of U-Joint to Center of U-Joint
 Phased (Yes/No)

Please submit orders via email to sales@berksintertruck.com or fax 250-748-6364
Any questions please call 250-748-5152